

SOLARWATT MyReserve commissioning log (please fill out completely and leave a copy at the customer's)

Customer details

Surname, first name
Street
Postcode, city
State

Location of system

(if different)

Street
Postcode, city

PV system

Panel manufacturer	
Panel module type	
Panel module output [Wp]	
Date PV commissioned	
Number of modules on MyReserve string	
Max. current in MyReserve PV string ²⁾	
Max. open-circuit voltage in MyReserve PV string at Uoc @ -15°C ¹⁾	
Total output PV [kWp] in downstream MyReserve inverter	

MyReserve

MyReserve serial number	
Storage system installed as cluster?	<input type="checkbox"/> Yes <input type="checkbox"/> No
Serial number of MyReserve incorporated in the cluster	
Date MR Pack installed (1)	
MR Pack serial number (1)	
Date MR Pack installed (2)	
MR Pack serial number (2)	
Date MR Pack installed (3)	

System installed by

(registered electrical installation company)

SOLARWATT training certificate number
Surname, first name
Company name
Street
Postcode, city
Telephone
E-mail

 New installation Retrofit Replacement

Date MR Pack installed (4)	
MR Pack serial number (5)	
Date MR Pack installed (5)	
MR Pack serial number (5)	
Power protected circuit MyReserve installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No

Inverter

PV inverter manufacturer													
PV inverter model													
PV inverter output													
PV inverter connection	<table border="0"> <tr><td></td><td>L1</td><td>L2</td><td>L3</td></tr> <tr> <td>Single-phase</td> <td><input type="checkbox"/></td> <td><input type="checkbox"/></td> <td><input type="checkbox"/></td> </tr> <tr> <td>3-phase</td> <td><input type="checkbox"/></td> <td></td> <td></td> </tr> </table>		L1	L2	L3	Single-phase	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3-phase	<input type="checkbox"/>		
	L1	L2	L3										
Single-phase	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>										
3-phase	<input type="checkbox"/>												

Energy Manager

Energy Manager installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No
If yes, serial number:	

AC sensor

AC Sensor 63 model Circuit breaker/cut-off switch appropriate installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No
--	--

Visual inspection for transport damage conducted?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Installation conducted as per installation and operating instructions?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Installation site meets the conditions specified in the installation and operating instructions?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Specifically:		
- not mounted in direct sunlight	Yes <input type="checkbox"/>	No <input type="checkbox"/>
- relative air humidity \leq 85% non-condensing	Yes <input type="checkbox"/>	No <input type="checkbox"/>
- flood-protected installation site	Yes <input type="checkbox"/>	No <input type="checkbox"/>
- no flammable materials stored in vicinity of MyReserve	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Cable connections installed as per local guidelines?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Power supply to inverter and MyReserve each protected by separate fuses?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Battery module seal intact?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Is status LED on MyReserve lit blue?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Switch-on and switch-off sequence stickers attached to inverter and mains connection terminal box?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
System owner been informed of the special disposal regulations?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Storage system's main operating modes been explained to the system owner? (charge, discharge, standby)	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Circuit breaker for inverter and MyReserve clearly labeled?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
User guide given to system operator?	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Product warranty activated on SOLARWATT Full Coverage Portal?	Yes <input type="checkbox"/>	No <input type="checkbox"/>

Important:

SOLARWATT MyReserve has been certified as per safety guidelines for Li-ion household battery systems and thus meets the requirements for a storage system protected by fuses featuring a redundant design.

Remarks, special features or updates to installation:

System owner:	I hereby confirm that I have received documentation on installation and commissioning from the specialist company and instructions on the operation of the MyReserve battery storage system.
_____	_____
Place, date	Signature

System installed by:	Installed and commissioned by a qualified electrician, certified by SOLARWATT.
_____	_____
Place, date	Signature